

Department of Environment and Natural Resources

Provincial Environment and Natural Resources Office Sta. Monica, Puerto Princesa City, Palawan

E-mail: denrpenropalawan@gmail.com
Telfax No. (048) 433-5638

DENRIMMAROPA RECORDS SECTION

0 4 JAH 2023

TI INCOMING

DATS NO.

December 19, 2022

MEMORANDUM

FOR

RED

The Regional Executive Director

DENR MIMAROPA Region 1515 DENR By the Bay Building, Roxas Blvd., Bgy. 668, Ermita, Manila

FROM

The Provincial Environment and

Natural Resources Officer

SUBJECT

CLOSE-OUT REPORT RE: CONSTRUCTION OF SMALL

WATER IMPOUNDING SYSTEM FOR THE PROVINCE OF

PALAWAN

Respectfully forwarded is the report of Conservation and Development Section of this office regarding the target activity for FY 2022 on Construction of Small Water Impounding System (SWIS) in the Province of Palawan.

Per report submitted, a total of three (3) impounding tanks were constructed located in Bgys. Caruray, San Vicente, Dumangueňa, Narra and Bgy. Inogbong, Bataraza, Palawan. Attached are the supporting documents for the aforementioned activity. This report is being submitted to serve as MOV for the aforesaid activity.

For information and record.



For the PENRO:

RHOPORA B. UBANI
Supervising ECOMS/Chief, CDS

In-Charge, Office of the PENRO

PENRO-RECORDS

RELEASED

By
Date/ II DEC 2022CN 21 - 3410



Department of Environment and Natural Resources

Provincial Environment and Natural Resources Office

Sta. Monica, Puerto Princesa City, Palawan

E-mail: denrpenropalawan@gmail.com
Telfax No. (048) 433-5638

December 15, 2022

MEMORANDUM

FOR

The PENR Officer

PENRO Palawan

FROM

The Chief, Conservation and

Development Section

SUBJECT

CLOSE-OUT REPORT RE: CONSTRUCTION OF SMALL

WATER IMPOUNDING SYSTEM FOR THE PROVINCE OF

PALAWAN

In line with our target for FY 2022 specifically under the Soil Conservation and Watershed Management – Construction of SWIS, respectfully submitted herewith is the close-out/final report of this office.

Please be informed that for this year, a total of three (3) structures were constructed – located at Bgy. Caruray, San Vicente; Bgy. Dumangueňa, Narra; and in Bgy. Inogbong, Bataraza, Palawan. Further informed that prior to approval of funds, these areas have been approved by the FMB for establishment of SWIS. Please find their respective data/information below:

LOCATION	CAPACITY	CONTRACTOR	CONTRACT COST	DATE STARTED	DATE COMPLETED
1. Bgy. Caruray, San Vicente, Palawan	34 cu.m.	JDZDesign Construction Trading	Php 2,082,400.00	June 9, 2022	August 30, 2022
2. Bgy. Dumangueňa, Narra, Palawan	34 cu.m	Hardshell Design and Construction	Php 2,154,251.60	July 7, 2022	December 10, 2022
3. Bgy. Inogbong, Bataraza, Palawan	34 cu.m	RABB Construction and Supply	Php 2,364,003.91	June 1, 2022	November 7, 2022

Attached are copies of Contract of Agreement, Program of Works and geotagged photos for the aforementioned project sites. This report serves as MOV for the aforesaid target activity.

For information and record.

RAYMART B. FUENTES

LAURI ROSE S. COQUIA

Noted by:

RHODORA B. UBANI

Small Water Impounding System (SWIS)/Soil and Water Conservation (SWC) Monitoring Form (CY 2022-PENRO PALAWAN)

P/A/P Code/MFO	Province/ Municipality	Specific Location (Barangay/Sitio/Purok)	Geographic Coordinates	Creek/River/Spring Source	Water Utilization Purpose	Beneficiaries	Capacity/Materials (cu.m)/ Dimensions (LxWxH)	Contrator Name	Date Awarded	Project Start Date	Completion Date	Remarks
Ecosystem Management Services												
Soil and Water Conservation Measures												
(SWIS)												
Establishment of Srtuctural Measures												
SWIS Impounding Tank w/ Spring Box	Palawan/San Vicente	Bgy. Caruray	10°17'18"N 119°3'22"E	spring	NGP Project/CBFM CARP/ Households	POs/Community	34 cu.m.	JDZDesign Construction Trading	June 9, 2022	June 9, 2022	August 30, 2022	
	Palawan/Narra	Bgy. Dumangueňa	9°24'57"N 118°24'22"E		NGP Project/CBFM CARP/ Households	POs/Community	34 cu.m.	Hardshell Design and Construction	July 7, 2022	July 7, 2022	December 10, 2022	
	Palawan/Bataraza	Bgy. Inogbong	8°43'24"N 117°38'47"E		NGP Project/CBFM CARP/ Households	POs/Community	34 cu.m.	RABB Construction and Supply	June 1, 2022	June 1, 2022	November 7, 2022	7

Prepared by:

Project Monitoring and Evaluation Officer

LAURY ROSE S. COQUI

'ECOMS I

Noted by:

RHODORA B. UBANI Supervising ECOMS, Chief CDS



Department of Environment and Natural Resources

Provincial Environment and Natural Resources Office

Sta. Monica, Puerto Princesa City, Palawan

E-mail: denrpenropalawan@gmail.com
Telfax No. (048) 433-5638

PHOTODOCUMENTATION

A. BGY. CARURAY, SAN VICENTE, PALAWAN







Department of Environment and Natural Resources

Provincial Environment and Natural Resources Office

Sta. Monica, Puerto Princesa City, Palawan

E-mail: denrpenropalawan@gmail.com
Telfax No. (048) 433-5638







Department of Environment and Natural Resources

Provincial Environment and Natural Resources Office

Sta. Monica, Puerto Princesa City, Palawan

E-mail: denrpenropalawan@gmail.com Telfax No. (048) 433-5638

B. BGY. DUMANGUEÑA, NARRA, PALAWAN









Department of Environment and Natural Resources

Provincial Environment and Natural Resources Office

Sta. Monica, Puerto Princesa City, Palawan

E-mail: denrpenropalawan@gmail.com Telfax No. (048) 433-5638







Department of Environment and Natural Resources

Provincial Environment and Natural Resources Office

Sta. Monica, Puerto Princesa City, Palawan

E-mail: denrpenropalawan@gmail.com Telfax No. (048) 433-5638

C. BGY. INOGBONG, BATARAZA, PALAWAN







Department of Environment and Natural Resources

Provincial Environment and Natural Resources Office

Sta. Monica, Puerto Princesa City, Palawan

E-mail: denrpenropalawan@gmail.com Telfax No. (048) 433-5638





deo cas

Republic of the Philippines

Department of Environment and Natural Resources

Provincial Environment and Natural Resources Office Sta. Monica, Puerto Princesa City, Palawan

> E-mail: denrpenropalawan@gmail.com Telfax No. (048) 433-5638

> > December 19, 2022

MEMORANDUM

FOR

The Regional Executive Director

DENR MIMAROPA Region 1515 DENR By the Bay Building, Roxas Blvd., Bgy. 668, Ermita, Manila

FROM

The Provincial Environment and

Natural Resources Officer

SUBJECT

CLOSE-OUT REPORT RE: CONSTRUCTION OF SMALL

WATER IMPOUNDING SYSTEM FOR THE PROVINCE OF

PALAWAN

Respectfully forwarded is the report of Conservation and Development Section of this office regarding the target activity for FY 2022 on Construction of Small Water Impounding System (SWIS) in the Province of Palawan.

Per report submitted, a total of three (3) impounding tanks were constructed located in Bgys. Caruray, San Vicente, Dumangueňa, Narra and Bgy. Inogbong, Bataraza, Palawan. Attached are the supporting documents for the aforementioned activity. This report is being submitted to serve as MOV for the aforesaid activity.

For information and record.



For the PENRO:

RHOPORA B. UBANI Supervising ECOMS/Chief, CDS

In-Charge, Office of the PENRO

DENR-PALAWAN
PENRO-RECORDS

RELEASED

By
Date: CN 11-3410



NOTICE OF AWARD

May 18, 2022

MR. ZALDY A. LAGUISMA JDZDESIGN CONSTRUCTION TRADING El Nido. Palawan

SUBJECT:

CONSTRUCTION OF SMALL WATER IMPOUNDING

SYSTEM (SWIS) IN BGY. CARURAY, SAN VICENTE,

PALAWAN

Sir:

We are pleased to notify you that the contract for the *Construction of Small Water Impounding System (SWIS) in Bgy. Caruray, San Vicente, Palawan* which was subjected to bidding last March 21, 2022 is hereby awarded in your favor as the Bidder with the Single Calculated and Responsive Bid (SCRB) in the amount of **Two Million Eight/Two Thousand Four Hundred (Php 2,082,400.00)**.

You are therefore required, within ten (10) days from the receipt of this Award, to formally enter into Contract with us and to submit the required Performance Security in any of the following form/amount, to wit:

Form of Security	Amount of Performance Security (Not less than the required percentage of total Contract Price)
1. Cash, Certified Check, Cashier's Check, Manager's Check, Bank Draft or Irrevocable Letter of Credit	Five Percent (5%) of Contract Price
2. Bank Guarantee	Five Percent (5%) of Contract Price
3. Surety Bond	Thirty Percent (30%) of Contract Price

Failure to enter into said Contract or provide the Performance Security shall constitute a sufficient ground for cancellation of this Award.

Very truly yours,

FELIZARDO B. CAYATOC

PENRO

Received by:

Date: CTG-22

Bgy. Sta. Monica, Puerto Princesa City, Palawan EMAIL ADD: denrpalawan@yahoo.com
Telfax No. (048) 433-5638

CONTRACT AGREEMENT

2022-06-13-054

Name of Contract:

CONSTRUCTION OF SMALL WATER IMPOUNDING SYSTEM

(SWIS) IN BGY. CARURAY, SAN VICENTE, PALAWAN

THIS AGREEMENT made this JUN day 9f 2022 between DENR-PENRO, Palawan with office address at Bgy. Sta. Monica, Puerto Princesa City Palawan, represented by PENRO FELIZARDO B. CAYATOC herein called "THE ENTITY" of the one part; and JDZDESIGN CONSTRUCTION TRADING represented by MR. ZALDY A. LAGUISMA with office address at Bgy. Masagana, El Nido, Palawan herein called "THE CONTRACTOR" of the other part;

WHEREAS the Entity invited Bids for the CONSTRUCTION OF SMALL WATER IMPOUNDING SYSTEM (SWIS) IN BGY. CARURAY, SAN VICENTE, PALAWAN and has accepted the Bid by the Contractor for the supply of materials, labor and equipment of the aforementioned construction in the sum of TWO MILLION EIGHTY-TWO THOUSAND FOUR HUNDRED PESOS (Php 2,082,400.00) herein called "the Contract Price".

NOW THIS AGREEMENT WITNESSETH AS FOLLOWS:

- In this Agreement words and expressions shall have the same meanings as are respectively assigned to them in the Conditions of Contract referred to.
- 2. The following documents shall be deemed to form and be read and construed as part of this Agreement, to wit:
 - a. General and Special Conditions of Contract;
 - b. Drawings/Plans;
 - c. Specifications:
 - d. Invitation to Bid:
 - e. Instruction to Bidders:
 - f. Bid Data Sheet:
 - g. Addenda and/or Supplemental Bid/Bid Bulletins, if any;
 - h. Bid form, including all documents/statements contained in the Bidder's bidding envelopes, as annexes and all other documents submitted
 - i. Eligibility requirements, documents and/or statements:
 - j. Performance Security:
 - k. Notice of Award of Contract and the Bidder's conforme thereto;
 - 1. Other Contract documents that may be required by existing laws and/or the Entity.
- 3. The Contractor shall undertake the following works:
 - a. Construction of Temporary Facilities;
 - b. Installation of Project Billboard/Signboard;
 - c. Occupational Safety and Health Program;
 - d. Mobilization/Demobilization:
 - e. Clearing and Grubbing;
 - f. Structure Excavation and Backfilling:
 - g. Structural Concrete Class A;
 - h. Structural Concrete, Painting Works;
 - i. Reinforcing Steel Bars, Grade 60;

9

No.

- j. Forms and falseworks;
- k. Drain pipe;
- 4. The works which consist of construction of one (1) impounding system and three (3) tanks, should be completed in **One Hundred Fifty (150) Calendar Days**, to commence within seven (7) days after receipt of Notice to Proceed.
- In consideration of the payments to be made by the Entity to the Contractor as hereinafter mentioned, the Contractor hereby covenants with the Entity to provide the goods and services and to remedy defects therein in conformity in all respects with the provisions of the Contract.
- 6. The Entity hereby covenants to pay the Supplier in consideration of the provisions of the goods and services and the remedying of defects therein, the Contract Price or such other sum as may become payable under the provisions of the contract at the time and in the manner prescribed by the contract.

IN WITNESS whereof, the parties hereto have caused this Agreement to be executed in accordance with the laws of the Republic of the Philippines on the day and year first above written.

Binding Signature of the Entity: FELIZARDO B. CAYATOC PENRO Binding Signature of the Contractor: ZALDY A. LAGUISMA General Manager/Owner JDZDESIGN CONSTRUCTION TRADING ACKNOWLEDGEMENT REPUBLIC OF THE PHILLIPINES) Province of Palawan).S.S BEFORE ME a Notary Public in and for the City of Puerto Princesa, Province of Palawan, Philippines, this , came and appeared FELIZARDO B. CAYATOC with CTC No. , Puerto Princesa City, and MR. ZALDY A. LAGUISMA with CTC No. , issued on known to me and to me known to be the same persons who executed the foregoing instrument and they acknowledged before me that the same are their free and voluntary act a PUERTO PRINCESA CITY JUN 0 9 2022 WITNESS MY HAND AND SEAL this Philippines. Until NOTAR PUBLIC
COMMISSIONED WITH JUNE 30, 2022
ROPLAND. 47519/TW NO. 223-879-182
187/NO UD1917/PTR NO. 0891062 Doc. No. Page No. Series of MCLE NO. VI-0027765



Republic of the Philippines Department of Environment and Natural Resources Region IV (MIMAROPA)

PROVINCIAL ENVIRONMENT AND NATURAL RESOURCES OFFICE

Sta. Monica, Puerto Princesa City, Palawan Email ad: denrpalawan@yahoo.com

TeleFax #: (048) 433-5638

Name of Contract:

CONSTRUCTION OF SMALL WATER IMPOUNDING SYSTEM

(SWIS)

Location of the Contract: Bgy. Caruray, San Vicente, Palawan

NOTICE TO PROCEED

MR. ZALDY A. LAGUISMA JDZDESIGN CONSTRUCTION TRADING

Bgy. Masagana, El Nido, Palawan

Dear Sir:

With reference to the attached approved Contract Agreement with you for the above-stated contract, you are hereby advised to proceed with the implementation of the said Contract within seven (7) days upon receipt hereof. You shall execute the Contract works in accordance with the terms and conditions of the Contract Agreement.

Please acknowledge receipt and acceptance of this Notice by signing both copies in the space provided below. Keep one copy and return the other to us.

Very truly yours,

FELIZARDO B. CAYATOC

PENRO

I acknowledge receipt of this Notice on 6-9-2022

AGUISMA Contractor

REPUBLIC OF THE PHILIPPINES DEPARTMENT OF ENVIRONMENT AND NATURAL RESOURCES REGION IV-B MIMAROPA

PROVINCIAL ENVIRONMENT AND NATURAL RESOURCES OFFICE

PROGRAM OF WORKS FOR CONSTRUCTION OF SMALL WATER IMPOUNDING SYSTEM

PROJECT:

CONSTRUCTION OF SMALL WATER

IMPOUNDING SYSTEM (SWIS)

LOCATION:

BGY. CARURAY, SAN VICENTE, PALAWAN

APPROPRIATION:

Php2,490,333.33

CAL. DAYS TO COMPLETE:

150 DAYS

ITEM NO.	DESCRIPTION	QUANTITY	UNIT	UNIT COST	TOTAL COST
	GENERAL REQUIREMENTS				
A.1.1(5)	CONSTRUCTION OF TEMP. FACILITIES	1	LOT	32,812.50	32,812.5
	OTHER GENERAL REQUIREMENTS		A 3		
B.5	PROJECT BILLBOARD/SIGNBOARD	1	LOT	8,531.25	8,531.2
	OCCUPATIONAL SAFETY AND HEALTH				
B.7	PROGRAM	1	LOT	6,930.00	6,930.0
B.9	MOBILIZATION / DEMOBILIZATION	1	LOT	26,145.00	26,145.0
	EARTHWORKS				-
1700(1)	CLEARING & GRUBBING	1	LOT	39,375.00	39,375.0
803 (1) c	TRUCTURE EXCAVATION & BACKFILLING	25	CU.M.	767.81	19,195.3
	STRUCTURAL CONCRETE				-
405(1)	STRUCTURAL CONCRETE CLASS A	90	CU.M.	10,438.46	939,461.2
	STRUCTURAL CONCRETE, PAINTING				
405 (6)	WORKS	195	SQM	128.66	25,089.3
	REINFORCING STEEL BARS				-
902.1.a2	REINFORCING STEEL BARS GRADE 60	2983.08	KLS	92.29	275,313.4
	FORMS AND FALSEWORKS				
414	FORMS AND FALSEWORKS	1	LOT	162,827.44	162,827.4
	DRAIN PIPE			176 2	149-1
1001(1)	DRAIN PIPE	1800	LM.	476.63	857,940.8
	SUB-TOTAL				2,393,621.3

DIRECT COST

TOTAL APROPRIATION	PHp.	2,490,333 33	100.00%
PLAN PREPARATION		24,903.33	1.00%
ESAO		71,808.64	2.88%
		2,393,621.35	
VAT		113,981.97	4.58%
CONTRACTOR PROFIT		180,451 15	7.25%
OCM EXPENSES		269,776.73	10.83%
TOTAL DIRECT COST		1,829,411.51	73.46%
2 LABOR		402,348.81	
1 MATERIALS		1,427,062.70	

Prepared by:

RECOMMENDING APPROVAL:

FERNANDO GERNARO

Civil Engineer L. FUERTES

PRC 10# 0168767

CENRO ROXAS

Checked & Verified By:

AUDRE ROSE S. OCAMPO TWG, Chairman Approved:

ERIBERTO B. SANOS

PENRO

ITEM OF WORKS:	GENERAL REC	QUIREMENTS		DATE:	JAN. 04, 2022 32,812.50
ITEM NO.:	A.1.1(5)			TOTAL COST: _	32,812.50
WORK DESCRIPTION:		ON OF TEMP. FACIL	ITIES	QTY.	1 LOT
A. MATERIALS					
DESCRIPTI	ION	QUANTITY	UNIT	UNIT COST	AMOUNT
PROVISION OF FIE	ELD OFFICE	1	L.S.	25,000.00	25,000.00
	S	UB-TOTAL			25,000.00
B. LABOR					
S. BADON					<u> </u>
		UB-TOTAL		_	0.00
C. ESTIMATED DIRECT CD. INDIRECT COST/MAR					25,000.00
		s_15% of EDC			3,750.00
		as_10% of EDC TAL OF (D)		_	2,500.00 6,250.00
E. VALUE ADDED TAX		TAL OF (D)			1,562.50
F. TOTAL COST =C+D+E					32,812.50
G. UNIT COST/ LOT					32,812.50
ITEM OF WORKS:	OTHER GENE	RAL REQUIREMEN	TS	DATE:	JAN. 04, 2022 8,531.25
ITEM NO.:	B.5			TOTAL COST.	0,331.23
WORK DESCRIPTION:		BOARD/SIGNBOAR	RD	QTY.	1 LOT
A. MATERIALS					
DESCRIPT	ION	QUANTITY	UNIT	UNIT COST	AMOUNT
PROJECT BILLBOARD	D/SIGNBOARD	1	L.S	5,000.00	5,000.00
	S	UB-TOTAL			5,000.00
B. LABOR					1,500.00
	S	UB-TOTAL		_	1,500.00
C. ESTIMATED DIRECT (COST (EDC)= a+b			7 - 1 - 1 - 1 - 1 - 1 - 1 - 1 - 1 - 1 -	6,500.00
D. INDIRECT COST/MAR					
		s_15% of EDC as_10% of EDC			975.00
		TAL OF (E)		_	650.00
E. VALUE ADDED TAX_S					1,625.00 406.25
F. TOTAL COST = C+D+E					8,531.25
G. UNIT COST/LOT					0,331.23

8,531.25

G. UNIT COST/LOT

ITEM OF WORKS:	OTHER GENER	RAL REQUIREMEN	TS	DATE:	JAN. 04, 2022
TEMANO				TOTAL COST: _	6,930.00
ITEM NO.: WORK DESCRIPTION:	B.7 OCCUPATION	AL SAFETY AND HE	ALTH PROGR	AN QTY.	1 LOT
A. MATERIALS					
DESCRIPT	ION	QUANTITY	UNIT	UNIT COST	AMOUNT
PPE's		1	L.S	6,000.00	6,000.00
	SI	UB-TOTAL			6,000.00
B. LABOR					
	SI	UB-TOTAL			0.00
				_	
C. ESTIMATED DIRECT (D. INDIRECT COST/MAI					6,000.00
		s_15% of EDC			
		as_10% of EDC			600.00
E VALUE ADDED TAY		TAL OF (E)			600.00 330.00
E. VALUE ADDED TAX_! F. TOTAL COST = C+D+E	_				6,930.00
G. UNIT COST/ LOT					6,930.00
ITEM OF WORKS:	OTHER GENE	RAL REQUIREMEN	TS	DATE:	JAN. 04. 2022
ITEM OF WORKS:	OTHER GENE	RAL REQUIREMEN	TS	DATE:	JAN. 04, 2022 26,145.00
ITEM OF WORKS:	OTHER GENER	RAL REQUIREMEN	TS	-	
	B.9	RAL REQUIREMEN		-	
ITEM NO.:	B.9			TOTAL COST:	26,145.00
ITEM NO.: WORK DESCRIPTION:	B.9 MOBILIZATIO			TOTAL COST:	26,145.00
ITEM NO.: WORK DESCRIPTION: A. MATERIALS	B.9 MOBILIZATIO	N / DEMOBILIZATI	ON	TOTAL COST:	26,145.00 1 LOT
ITEM NO.: WORK DESCRIPTION: A. MATERIALS DESCRIPT	B.9 MOBILIZATIO ION MOBILIZATION	N / DEMOBILIZATION	ON	QTY	26,145.00 1 LOT AMOUNT
ITEM NO.: WORK DESCRIPTION: A. MATERIALS DESCRIPT	B.9 MOBILIZATIO ION MOBILIZATION	N / DEMOBILIZATION QUANTITY 1	ON	QTY	26,145.00 1 LOT AMOUNT 24,900.00
ITEM NO.: WORK DESCRIPTION: A. MATERIALS DESCRIPT MOBILIZATION / DESCRIPT	B.9 MOBILIZATIO ION MOBILIZATION	N / DEMOBILIZATION QUANTITY 1	ON	QTY	26,145.00 1 LOT AMOUNT 24,900.00
ITEM NO.: WORK DESCRIPTION: A. MATERIALS DESCRIPT MOBILIZATION / DESCRIPT	B.9 MOBILIZATIO ION MOBILIZATION	N / DEMOBILIZATION QUANTITY 1 UB-TOTAL	ON	QTY	26,145.00 1 LOT AMOUNT 24,900.00
ITEM NO.: WORK DESCRIPTION: A. MATERIALS DESCRIPT MOBILIZATION / DEI B. LABOR	B.9 MOBILIZATIO ION MOBILIZATION SI COST (EDC)= a+b	N / DEMOBILIZATION QUANTITY 1 UB-TOTAL	ON	QTY	26,145.00 1 LOT AMOUNT 24,900.00
ITEM NO.: WORK DESCRIPTION: A. MATERIALS DESCRIPT MOBILIZATION / DEI B. LABOR C. ESTIMATED DIRECT (B.9 MOBILIZATIO ION MOBILIZATION SI COST (EDC)= a+b RK-UP OC as	QUANTITY 1 UB-TOTAL UB-TOTAL	ON	QTY	26,145.00 1 LOT AMOUNT 24,900.00
ITEM NO.: WORK DESCRIPTION: A. MATERIALS DESCRIPT MOBILIZATION / DEI B. LABOR C. ESTIMATED DIRECT (B.9 MOBILIZATIO ION MOBILIZATION SI COST (EDC)= a+b RK-UP OC as PROFIT	QUANTITY 1 UB-TOTAL UB-TOTAL s_15% of EDC as_10% of EDC	ON	QTY	26,145.00 1 LOT AMOUNT 24,900.00
ITEM NO.: WORK DESCRIPTION: A. MATERIALS DESCRIPT MOBILIZATION / DEI B. LABOR C. ESTIMATED DIRECT OD. INDIRECT COST/MAI	B.9 MOBILIZATIO ION MOBILIZATION SI COST (EDC)= a+b RK-UP OC as PROFIT TO	QUANTITY 1 UB-TOTAL UB-TOTAL	ON	QTY	26,145.00 1 LOT AMOUNT 24,900.00 24,900.00 24,900.00
ITEM NO.: WORK DESCRIPTION: A. MATERIALS DESCRIPT MOBILIZATION / DEI B. LABOR C. ESTIMATED DIRECT OD. INDIRECT COST/MAI E. VALUE ADDED TAX_S	B.9 MOBILIZATIO ION MOBILIZATION SI COST (EDC)= a+b RK-UP OC as PROFIT TO: 5_% of C+D	QUANTITY 1 UB-TOTAL UB-TOTAL s_15% of EDC as_10% of EDC	ON	QTY	26,145.00 1 LOT AMOUNT 24,900.00 24,900.00 24,900.00 0.00 1,245.00
ITEM NO.: WORK DESCRIPTION: A. MATERIALS DESCRIPT MOBILIZATION / DEI B. LABOR C. ESTIMATED DIRECT OD. INDIRECT COST/MAI	B.9 MOBILIZATIO ION MOBILIZATION SI COST (EDC)= a+b RK-UP OC as PROFIT TO: 5_% of C+D	QUANTITY 1 UB-TOTAL UB-TOTAL s_15% of EDC as_10% of EDC	ON	QTY	26,145.00 1 LOT AMOUNT 24,900.00 24,900.00 24,900.00

ITEM OF WORKS:	EARTHWORK	(S		DATE:	JAN. 04, 2022
				TOTAL COST:	39,375.00
ITEM NO.: WORK DESCRIPTION:	1700(1) CLEARING &	GRUBBING		QTY.	1 LOT
A. MATERIALS					
DESCRIPTION	ON	QUANTITY	UNIT	UNIT COST	AMOUNT
CLEARING & GR	UBBING	1	L.S.	30,000.00	30,000.00
	S	UB-TOTAL			30,000.00
B. LABOR					
	S	SUB-TOTAL			0.00
C. ESTIMATED DIRECT C D. INDIRECT COST/MAR				-	30,000.00
		s_15% of EDC Γ as_10% of EDC			4,500.00 3,000.00
E. VALUE ADDED TAX_5	TC	OTAL OF (E)		7	7,500.00 1,875.00
F. TOTAL COST = C+D+E G. UNIT COST/ LOT					39,375.00 39,375.00
ITEM OF WORKS:	EARTHWORK	cs		DATE:	JAN. 04, 2022
				TOTAL COST:	19,195.31
ITEM NO.: WORK DESCRIPTION:	803 (1) c STRUCTURE I	EXCAVATION & BAC	KFILLING	QTY.	25 cu.m.
A. MATERIALS					
DESCRIPTION	ON	QUANTITY	UNIT	UNIT COST	AMOUNT
REMOVAL OF SE	DIMENT	25	cu.m.	450	11,250.00
	S	SUB-TOTAL			11,250.00
B. LABOR					3,375.00
	S	SUB-TOTAL			3,375.00
C. ESTIMATED DIRECT CO. INDIRECT COST/MAR				-	14,625.00
		s_15% of EDC			2,193.75
		as_10% of EDC			1,462.50
E VALUE ADDED TAY F		TAL OF (E)			3,656.25
E. VALUE ADDED TAX_5 F. TOTAL COST = D+E+F	_% OT D+E				914.06
G. UNIT COST/ LOT					19,195.31
2231/ 201					767.81

ITEM OF WORKS:	STRUCTURAL CO	ONCRETE		DATE:	JAN. 04, 2022
				TOTAL COST:	939,461.25
ITEM NO.:	405(1)				
WORK DESCRIPTION:	STRUCTURAL CO	NCRETE CLASS A		QTY.	90 CU.M
	(IMPOUNDING, F	RESERVOIR(1UNI	T))	14 T	
A. MATERIALS					
DESCRIPT	ION	QUANTITY	UNIT	UNIT COST	AMOUNT
PORTLAND C	EMENT	990.00	BAGS	380	376,200.00
GRAVEL 3	3/4	60.00	CU.M.	1900	114,000.00
SAND SCRE	ENED	30.00	CU.M.	1900	57,000.00
SAHARA CEI	MENT	40.00	PACK	85	3,400.00
	SUB	-TOTAL			550,600.00
B. LABOR					165,180.00
				_	-
	SUB	-TOTAL			165,180.00
C. ESTIMATED DIRECT (D. INDIRECT COST/MAR				-	715,780.00
		15% of EDC			107,367.00
	PROFIT as	_10% of EDC			71,578.00
		LOF(D)		_	178,945.00
E. VALUE ADDED TAX_S	5 % of C+D				44,736.25
F. TOTAL COST = C+D+E	_				939,461.25
G. UNIT COST/LOT					10,438.46

ITEM OF WORKS:	STRUCTURA	L CONCRETE		DATE:	JAN. 04, 2022
				TOTAL COST:	25,089.33
ITEM NO.:	405 (6)				
WORK DESCRIPTION:	STRUCTURA	L CONCRETE, PAINTI	NG WORKS	QTY.	1 LOT
	(IMPOUNDI	NG, RESERVOIR(1-UI	NIT))		
A. MATERIALS					
DESCRIPTION	ON	QUANTITY	UNIT	UNIT COST	AMOUNT
PRIMER PA	INT	9	GALS	655	5,895.00
SEMI LATEX PAIN	T (WHITE)	9	GALS	655	5,895.00
SEMI LATEX PAIN	T (GREEN)	2	GALS	680	1,360.00
SEMI LATEX PAIN	IT (BLUE)	2	GALS	680	1,360.00
PAINT BRUSH	1 (2")	3	PCS	24.79	74.37
PAINT BRUSH	H (1")	3	PCS	20	60.00
PAINT BRUSH	(1/2")	3	PCS	20	60.00
		SUB-TOTAL			14,704.37
B. LABOR					4,411.31
		SUB-TOTAL		-	4,411.31
C. ESTIMATED DIRECT C				-	19,115.68
b. INDINEET COST/WAI		as_15% of EDC			2,867.35
		IT as_10% of EDC			1,911.57
		OTAL OF (D)		-	4,778.92
E. VALUE ADDED TAX 5					1,194.73
F. TOTAL COST = C+D+E					25,089.33
G. UNIT COST/ LOT					128.66

ITEM OF WORKS:	REINFORCING STEEL BARS		DATE:	JAN. 04, 2022
			TOTAL COST:	275,313.45
ITEM NO.:	902.1.a2			
WORK DESCRIPTION:	REINFORCING STEEL BARS GRADE	60	QTY.	2983.08 KLS
	(IMPOUNDING, FILTRATION, RES	ERVOIR(1-U	NIT))	
A. MATERIALS				
DESCRIPTI	ON QUANTITY	UNIT	UNIT COST	AMOUNT
16mm Ø F	RSB 616.20	kls	47.46	29,244.85
12 mm Ø		kls	52.44	120,412.73
10 mm Ø l		kls	57.63	4,073.29
#16 TIE W		kls	85	4,250.00
HACKSAW B	LADE 5.00	box	675	3,375.00
				-
	SUB-TOTAL			161,355.87
B. LABOR				48,406.76
	SUB-TOTAL		-	48,406.76
C. ESTIMATED DIRECT CD. INDIRECT COST/MAR			-	209,762.63
	OC as_15% of EDC			31,464.39
	PROFIT as_10% of EDC			20,976.26
	TOTAL OF (D)		Control of the second	52,440.66
E. VALUE ADDED TAX_5	5_% of C+D			13,110.16
F. TOTAL COST = C+D+E				275,313.45

ITEM OF WORKS:	FORMS AND	FALSEWORKS		DATE:	JAN. 04, 2022
				TOTAL COST:	162,827.44
ITEM NO.:	414				
WORK DESCRIPTION:	FORMS AND	FALSEWORKS		QTY.	1LOT
A. MATERIALS					
DESCRIPT	TION	QUANTITY	UNIT	UNIT COST	AMOUNT
3/4"THK. MARIN	E PLYWOOD	40.00	PCS.	1137	45,480.00
2'x2'x10' GOOD	LUMBER	500.00	BDFT.	55	27,500.00
2'x3'x10' GOOD	LUMBER	370.00	BDFT.	55	20,350.00
ASSTD. NA	IL (1")	10.00	KGS	70	700.00
ASSTD. NAIL	(2 1/2")	10.00	KGS	70	700.00
ASSTD. NA	IL (3")	10.00	KGS	70	700.00
		SUB-TOTAL		-	95,430.00
B. LABOR					28,629.00
		SUB-TOTAL		-	28,629.00
C. ESTIMATED DIRECT					124,059.00
D. INDIRECT COST/MA		as_15% of EDC			18,608.85
		T as_10% of EDC			12,405.90
		OTAL OF (E)		-	31,014.75
E. VALUE ADDED TAX					7,753.69
F. TOTAL COST = C+D+	_				162,827.44
G. UNIT COST/ LOT					162,827.44

ITEM OF WORKS:	DRAIN PIPE			DATE:	JAN. 04, 2022
				TOTAL COST:	857,940.82
ITEM NO.:	1001(1)				
WORK DESCRIPTION:	DRAIN PIPE			QTY.	1800 LM.
A. MATERIALS					
DESCRIPT	ION	QUANTITY	UNIT	UNIT COST	AMOUNT
2' Dia. G.I PIPE SC	CHEDULE 40	4	PCS	2,730.00	10,920.00
2' Dia. G.I ELBOW 9	90° SCHED 40	6	PCS	310.00	1,860.00
PE PIPES 2' Dia. (6	60m) SDR 17	30	ROLLS	14,500.00	435,000.00
2' Dia. dia. GAT	TE VALVE	7	PCS	1,450.00	10,150.00
COMPRESSION COL	JPLING 2' Dia.	29	PCS	460.00	13,340.00
COMPRESSION '	TEE 2' Dia.	1	PCS	652.46	652.46
2' Dia End	CAP	2	PCS	450.00	900.00
COMMUNAL	FAUCET	12	PCS	2,500.00	30,000.00
	S	SUB-TOTAL		-	502,822.46
B. LABOR					150,846.74
	S	SUB-TOTAL		-	150,846.74
C. ESTIMATED DIRECT D. INDIRECT COST/MA				-	653,669.20
D. INDIRECT COST/INA		s_15% of EDC			98,050.38
		T as_10% of EDC			65,366.92
		TAL OF (D)			163,417.30
E. VALUE ADDED TAX_					40,854.32
F. TOTAL COST = C+D+I	_				857,940.82
G. UNIT COST/ LOT					476.63

SUMMARY

TEA 4 110	SCORE OF MORKS	COST				
TEM NO.	SCOPE OF WORKS	MATERIALS	LABOR	TOTAL COST		
	GENERAL REQUIREMENTS					
A.1.1(5)	CONSTRUCTION OF TEMP. FACILITIES	25,000.00		25,000.00		
	OTHER GENERAL REQUIREMENTS					
B.5	PROJECT BILLBOARD/SIGNBOARD	5,000.00	1,500.00	6,500.00		
B.7	OCCUPATIONAL SAFETY AND HEALTH	6,000.00	0.00	6,000.00		
B.9	MOBILIZATION / DEMOBILIZATION	24,900.00	0.00	24,900.00		
	EARTHWORKS					
1700(1)	CLEARING & GRUBBING	30,000.00	0.00	30,000.00		
803 (1) c	STRUCTURE EXCAVATION & BACKFILLING	11,250.00	3,375.00	14,625.00		
	STRUCTURAL CONCRETE					
405(1)	STRUCTURAL CONCRETE CLASS A	550,600.00	165,180.00	715,780.00		
405 (6)	STRUCTURAL CONCRETE, PAINTING WORKS	14,704.37	4,411.31	19,115.68		
	REINFORCING STEEL BARS					
902.1.a2	REINFORCING STEEL BARS GRADE 60	161,355.87	48,406.76	209,762.63		
	FORMS AND FALSEWORKS					
414	FORMS AND FALSEWORKS	95,430.00	28,629.00	124,059.00		
	DRAIN PIPE					
1001(1)	DRAIN PIPE	502,822.46	150,846.74	653,669.20		
				1,829,411.51		

TOTAL MATERIALS COST	1,427,062.70	
TOTAL LABOR COST	402,348.81	
DIRECT COST		1,829,411.51
OC as_15% of DC		269,776.73
PROFIT as_10% of DC		180,451.15
VALUE ADDED TAX 5 % of MC+L	ABOR+OCM+PROFIT	113,981.97
TOTAL		2,393,621.35
ESAO, 3%(DC+PROFIT+OCM+VAT)		71,808.64
PLAN PREPARATION		24,903.33
TOTAL ESTIMATE PROJECT COST		2,490,333.33

Prepared by:

and Mills

Civil Engineer

TWG, Chairman

PRCID# 0168767

Checked and Verified by:

Approved by:


RECOMMENDING APPROVAL:

ERIBERTO B. SAÑOS

PENRO

CONSTRUCTION SCHEDULE ANS S-CURVE

DESCRIPTION	%WEIGHT	COST	NO. OF DAYS	1ST MONTH	2ND MONTH	3RD MONTH	4TH MONTH	5TH MONTH	6TH MONTH	7TH MONTH	8TH MONTH
GENERAL REQUIREMENTS											
CONSTRUCTION OF TEMP. FACILITIES	1.37%	32,812.50	150								
OTHER GENERAL REQUIREMENTS											
PROJECT BILLBOARD/SIGNBOARD	0.36%	8,531.25	1								
OCCUPATIONAL SAFETY AND	0.29%	6,930.00	150								
MOBILIZATION / DEMOBILIZATION EARTHWORKS	1.09%	26,145.00	6								
CLEARING & GRUBBING	1.64%	39,375.00	5					2000			
RUCTURE EXCAVATION & BACKFILLIN STRUCTURAL CONCRETE	0.80%	19,195.31	4								
STRUCTURAL CONCRETE CLASS A	39.25%	939,461.25	95								
STRUCTURAL CONCRETE, PAINTING REINFORCING STEEL BARS	1.05%	25,089.33	6								
REINFORCING STEEL BARS GRADE FORMS AND FALSEWORKS	11.50%	275,313.45	40		/						
FORMS AND FALSEWORKS DRAIN PIPE	6.80%	162,827.44	14		1						
DRAIN PIPE	35.84%	857,940.82	51								
ABC	100%	2,393,621.35		/							
				18.30%	18.48%	12.73%	33.81%	16.69%			
		MONTHLY CUM	MULATIVE	18.30%	36.78%	49.50%	83.31%	100.00%			
PROJECT TITLE: LOCATIO:		PREPARED	BY:		APPROVED	BY:					
				77	/						
	CONSTRUCTION OF TEMP. FACILITIES OTHER GENERAL REQUIREMENTS PROJECT BILLBOARD/SIGNBOARD OCCUPATIONAL SAFETY AND MOBILIZATION / DEMOBILIZATION EARTHWORKS CLEARING & GRUBBING RUCTURE EXCAVATION & BACKFILLIN STRUCTURAL CONCRETE STRUCTURAL CONCRETE CLASS A STRUCTURAL CONCRETE, PAINTING REINFORCING STEEL BARS REINFORCING STEEL BARS GRADE FORMS AND FALSEWORKS FORMS AND FALSEWORKS DRAIN PIPE DRAIN PIPE	OTHER GENERAL REQUIREMENTS PROJECT BILLBOARD/SIGNBOARD OCCUPATIONAL SAFETY AND MOBILIZATION / DEMOBILIZATION EARTHWORKS CLEARING & GRUBBING RUCTURE EXCAVATION & BACKFILLIN STRUCTURAL CONCRETE STRUCTURAL CONCRETE CLASS A STRUCTURAL CONCRETE CLASS A STRUCTURAL CONCRETE, PAINTING REINFORCING STEEL BARS REINFORCING STEEL BARS REINFORCING STEEL BARS GRADE FORMS AND FALSEWORKS FORMS AND FALSEWORKS DRAIN PIPE DRAIN PIPE DRAIN PIPE DRAIN PIPE DRAIN PIPE DRAIN PIPE DRAIN BGY. CAR	OTHER GENERAL REQUIREMENTS PROJECT BILLBOARD/SIGNBOARD OCCUPATIONAL SAFETY AND MOBILIZATION / DEMOBILIZATION EARTHWORKS CLEARING & GRUBBING RUCTURE EXCAVATION & BACKFILLIN STRUCTURAL CONCRETE STRUCTURAL CONCRETE CLASS A STRUCTURAL CONCRETE CLASS A STRUCTURAL CONCRETE PAINTING REINFORCING STEEL BARS REINFORCING STEEL BARS REINFORCING STEEL BARS GRADE FORMS AND FALSEWORKS FORMS AND FALSEWORKS DRAIN PIPE DRAIN PIPE DRAIN PIPE DRAIN PIPE DRAIN PIPE DRAIN PIPE DRAIN PIPE DRAIN PIPE DRAIN PIPE DRAIN PIPE BGY. CARURAY, SAN	CONSTRUCTION OF TEMP. FACILITIES 1.37% 32,812.50 150	CONSTRUCTION OF TEMP. FACILITIES 1.37% 32,812.50 150	CONSTRUCTION OF TEMP. FACILITIES 1.37% 32,812.50 150	CONSTRUCTION OF TEMP. FACILITIES OTHER GENERAL REQUIREMENTS PROJECT BILLBOARD/SIGNBOARD OCCUPATIONAL SAFETY AND OCCUPATIONAL SAFETY AND OLOW 6,930.00 MOBILIZATION / DEMOBILIZATION EARTHWORKS CLEARING & GRUBBING RUCTURE EXCAVATION & BACKFILLIN STRUCTURAL CONCRETE STRUCTURAL CONCRETE STRUCTURAL CONCRETE CLASS A STRUCTURAL CONCRETE CLASS A STRUCTURAL CONCRETE, PAINTING REINFORCING STEEL BARS REINFORCING STEEL BARS REINFORCING STEEL BARS GRADE FORMS AND FALSEWORKS FORMS AND FALSEWORKS FORMS AND FALSEWORKS DRAIN PIPE DRAIN PIPE DRAIN PIPE DRAIN PIPE DRAIN PIPE DRAIN PIPE DRAIN PIPE DRAIN PIPE BOY. CARURAY, SAN VICENTE, PALAWAN VICENTE, PALAWAN PERMANCA (REPRESENTED NOT COMPANY) PREPARED BY: APPROVED	CONSTRUCTION OF TEMP. FACILITIES 1.37% 32,812.50 150	CONSTRUCTION OF TEMP. FACILITIES 1.37% 32,812.50 150	CONSTRUCTION OF TEMP. FACILITIES OTHER GENERAL REQUIREMENTS PROJECT BILLBOARD/SIGNBOARD OCCUPATIONAL SAFETY AND O.29% 6,930.00 MOBILIZATION / DEMOBILIZATION EARTHWORKS CLEARING & GRUBBING RUCTURE EXCAVATION & BACKFILLI STRUCTURAL CONCRETE STRUCTURAL CONCRETE STRUCTURAL CONCRETE CLASS A 39.25% 939,461.25 STRUCTURAL CONCRETE CLASS A S9.25% 939,461.25 STRUCTURAL CONCRETE BARS REINFORCING STEEL BARS GRADE FORMS AND FALSEWORKS FOR	CONSTRUCTION OF TEMP. FACILITIES OTHER GENERAL REQUIREMENTS PROJECT BILLBOARD/SIGNBOARD OCCUPAILLBOARD/SIGNBOARD OCCUPATIONAL SAFETY AND MOBILIZATION / DEMOBILIZATION EARTHWORKS CLEARING & GRUBBING RUCTURE EXCAVATION & BACKFILLIN STRUCTURAL CONCRETE CLASS A STRUCTURAL CONCRETE CLASS A STRUCTURAL CONCRETE CLASS A STRUCTURAL CONCRETE CLASS A STRUCTURAL CONCRETE, PAINTING REINFORCING STEEL BARS REINFORCING STEEL BARS REINFORCING STEEL BARS REINFORCING STEEL BARS FORMS AND FALSEWORKS FORMS A



REPUBLIC OF THE PHILIPPINES
Region IN-B MIMARICPA
Department of Environment and Natural Resources Office
ROXAS, PALAWAN

REPUBLIC OF THE PHILIPPINES
Region IN-B MIMARICPA
Department of Environment and Natural Resources Office
ROXAS, PALAWAN

RECOMMENDATION (PPROVAL

APPROVAL

APPROVAL

APPROVAL

APPROVAL

APPROVAL

APPROVAL

APPROVAL

APPROVAL

BY CALIFORNIA RESOURCES OFFICE
ROXAS, PALAWAN

By Caruray, San Vicente, Patewen

By Caruray, San Vicente, Patewen

PRICING NA

PRICING NA

AUDRERSSE'S CLAMPO

TWO, CHAIRMAN

RECOMMENDATION (PPROVAL)

AUDRERSSE'S CLAMPO

TWO, CHAIRMAN


AUDRERSSE'S CLAMPO

TWO, CHAIRMAN

RECOMMENDATION (PPROVAL)

APPROVAL:

APPROV




2 AR-2

WEIR CROSS SECTION "a"


NTS

UPSTREAM 3,0000

WEIR CROSS SECTION
NTS



1 WEIR CROSS SECTION NTS



4 FILTRATION

FILTRATION BOX ELEV. DETAILS "A"

NTS

PIN CLASSIFIED

T TITLE: DESIGNER/ENGINEER CHECKED/VERIFIED BY: REI

PABLO / CRUZ

ERIBERTO B. SAÑOS

8

REPUBLIC OF THE PHILIPPINES
Region IV-B MIMAROPA
Department of Environment and Natural Resources Office
Community Environment and Natural Resources Office
ROXAS PALAMAN


SMALL WATER IMPOUNDING SYSTEM (SWIS)

OCATION

Bgy Cerurey, Sen Vicente, Palatewen


AUDRER


CAMPO PARCO CENERO



AR-2


NTS







FILTRATION BOX ELEV. REINF.DETAILS
NTS


			Children Commen			,	
		PROJECT TITLE	DESIGNER/ENGINEER / /	CHECKED/VERIFIED BY:	RECOMMENDATION PPROVAL:	APPROVAL:	SHEET NO.
	Region IV-B MIMAROPA Department of Environment and Natural Resources Office	SMALL WATER IMPOUNDING SYSTEM (SWIS)	TANKS OFFINAD LIKENS	Gorang	LA SOLI MALE	PRIBERTO B SANOS	3
,	ROXAS, PALAWAN	Bgy Caruray, San Vicente, Palawan	PRC REG IN CONTRACT OF THE PRINCIPLE OF	AUDRIC ROSE S. OCAMPO	CENRO ROXAS	PENRO PENRO	. 8



DETAIL OF MANHOLE







SCALE 1:100


DETAIL OF VALVE BOX SCALE 1:100

REPUBLIC OF THE PHILIPPINES
Region IV-B MIMAROPA
Department of Environment and Natural Resources Office
Community Environment and Natural Resources Office
ROXASI, PALANIAN

DOCATION

Bigy Carurey, San Vicente, Palanian

Bigy Carurey,



REPUBLIC OF THE PHILIPPINES
Region IV-B MIMAROPA
Department of Environment and Natural Resources Office
Community Environment and Natural Resources Office
ROXAS, PALAMAN

Bgy Canurey, San Vicente, Palawan

Bgy Canurey, San Vicente, Palawan

PROJECT TITLE

DESIGNER/ENGINEER

CHECKED/VERIFIED BY:

RECOMMENDATION APPROVAL

APPROVAL

APPROVAL

APPROVAL


PABLO CRUZ

ERIBERTO B. SAÑOS

Bgy Canurey, San Vicente, Palawan

PENBO

PENB






REPUBLIC OF THE PHILIPPINES
Region IV-8 MINARCHA
Department of Environment and Natural Resources Office
ROXAS PALAMAN


By Carurey, San Vicente, Palawan

By Carurey, San Vicente, Palawan

By Carurey, San Vicente, Palawan

RECOMMENDATION APPROVAL





REPUBLIC OF THE PHELIPPINES
Region IV-B MINARIONA
Department of Binvironment and Natural Resources Office
ROXAS, PALANAN

Bgy, Caruray, San Vicente, Palawan

Bgy, Caruray, San Vicente, Palawan

PROJECT TITLE

DESIGNER ENGINEER

CHECKED/VERIPIED BY

RECOMMENDATION APPROVAL

APPROVAL

SMALL WATER IMPOUNDING SYSTEM
(SWIS)

DOADON

Bgy, Caruray, San Vicente, Palawan

Bgy, Caruray, San Vicente, Palawan

PENBO

AUDITATION

AUDITATION

CENRO ROMS

PENBO

PERT-CPM

