3rd Quarter 2022 MRFC Meeting (July – August 2022)

October 7, 2022



TABLE OF CONTENTS

01. Findings, Observations and Recommendations

02. Final Mine Rehabilitation and Decommissioning Plan Accomplishments

03. 3rd Qtr 2022 Accomplishments





01.

Issues and concerns arising from the 2nd Quarter 2022 MMT Validation **No.**

MMT Findings, Observation and Recommendations Ongoing land preparation (benching, matting, installation of geotextile & coco wire net) observed for the rehabilitation of the mined out area.

Fast track the land preparation to catch up with the target hectarage

Action/s Taken

As of October 2022, the company allotted 12 Hydraulic Excavators, 10 Dump trucks, 1 Fuel Truck, 1 Lube Truck, 1 Water Truck & 1 Welding Truck. A dedicated mechanical team composed of mechanics, lubeman, and welders among others was designated to MEPEO.

200 Rolls of coconet purchased and delivered at the rehabilitation site.





No. 3 MMT Findings, Observation and Recommendations Observed stunted growth of the UDLING planted at the Rehab Area 3. Continue replanting and enrichment activity.

Action/s Taken

Syzygium sp. is often used as a hedging plant or ornamental shrub/ small to medium size tree. It's a hardy plant, tolerates poor soils, and is relatively pest-free. Tolerates partial shade, but exhibits slower growth.

No. 3 MMT Findings, Observation and Recommendations Bamboo plantation. Catch-up plan with the targeted hectarage for bamboo plantation; Intercropping of appropriate endemic species (batino, agoho, etc.,)

Action/s Taken

Included in the Agroforestry and NGP Projects of the company. Decommissioned stockyards shall be planted with Bamboo. At the mine rehab area, designated bamboo plantation area will be intercropped with endemic species batino, palawan agoho, palomaria among others



No. MMT Findings, Observation and Recommendations
5 Intensify monitoring and protection of the mangrove plantations.

Action/s Taken Secure and strengthen partnerships with different government agencies.





02.

3rd Qtr 2022 FMRDP Accomplishments

CLRF Steering Committee Meeting



CONTINGENT LIABILITY AND REHABILITATION FUND STEERING COMMITTEE with Mark and Growinst Ruma Control Trans. Or Steering Committee Mark Steering Control Steering Control Steering Control Steering Table Not Profile Control Steering Control Steering Control Steering Table Not Profile Control Steering Control Steering Control Steering Table Not Profile Control Steering Control Steering Control Steering Table Not Profile Control Steering Control Steering Control Steering Table Not Profile Control Steering Control Steering Control Steering Table Not Profile Control Steering Control Steering Control Steering Table Not Profile Control Steering Control Steering Control Steering Control Steering Table Not Profile Control Steering Control Steering Control Steering Control Steering Table Not Profile Control Steering Control Steering Control Steering Table Not Profile Control Steering Control Steering Control Steering Table Not Profile Control Steering Control Steering Control Steering Control Steering Table Not Profile Control Steering Control Steering Control Steering Table Not Profile Control Steering Control Steering Control Steering Table Not Profile Control Steering Control Steering Control Steering Table Not Profile Control Steering Control Steering Control Steering Table Not Profile Control Steering Control Steering Control Steering Table Not Profile Control Steering Control Steering Control Steering Table Not Profile Control Steering Control Steering Table Not Profile Control Steering Table Not Profi

MEMORANDUM

FOR

 The Contingent Llability and Rehabilitation Fund Steering Committee (CLRFSC)
Dir. Wilfredo G. Moncano
Dir. William P. Curlado
Environmental Management
Environmental Management

Bureau, Vice Chairman. (ren hy Ennr Esperanza A Saiul) Forest Management Bureau, Dir, Tirso P. Parian, Jr. (ren by For Ma Teresa G Aquino) Member. Land Management Bureau, Dir, Emelyne V, Talabis (rep. by Atty. Mariou P. Alutaya) Member. Bureau of Soils & Water Dir. Junel B. Soriano (rep. by Engr. Eduardo V. Alberto) Management, Member, Bureau of Plant Industry, Dir. Gerald Glenn F. Panganiban (rep. by Engr. Romansito DG. Member. Guerrero) Dir. Nestor D. Domenden Bureau of Fisheries and Aquatic (rep. by Dr. Marc Lawrence J. Resources, Member. Romero) Admin. Benny D. Antiporda National Irrigation Administration, (rep. by Engr. C'zar M. Sulaik) Member. Biodiversity Management Bureau, Dir, Natividad Y, Bernardino Member Dir, Maria Lourdes G. Ferrer Ecosystems Research and Development Bureau, Member (rep. by For. Mayumi Quintos-Natividad

Calvez Committee Coordinator

Mining Tenements Management Division

- FROM : The Head CLRFSC-Technical Working Group and Chief, Mine Safety, Environment and Social Development Division, MGB
- SUBJECT : 24th Meeting of the Contingent Liability and Rehabilitation Fund Steering Committee for 2022

DATE : September 16, 2022

The CLRFSC will hold a virtual meeting on September 23, 2022, at 1:30 PM through Microsoft Teams. The matters to be discussed include the following:

- Presentation of the 1st Year Work and Financial Plan in connection with the implementation of Final Mine Rehabilitation and/or Decommissioning Plan (FMRDP) of Berong Nickel Corporation for its Berong Nickel Project under MPSA No. 255-2007-V/B;
- Presentation of Updates on the proposed revision on the Environmental Protection and Enhancement Program and the Final Mine Rehabilitation and/or Decommissioning Plan of Agata Processing Inc. for its Agata Limestone Project; and

3. Other metters.

Please confirm your attendance to Mine Safety, Environment and Social Development Division at Tel. No. 02 8667 6700 loc. 103.

ENGR. MARCIAL H. MATEO

Year 1 (2022) Work and Financial Plan FMRDP Summary of Expenses



ITEM	QTY.	TAL (ACEL RATE) DESCRIPTION	RATE/HR	EST. HRS.OF OPERATION	TOTAL	
1	12	*Hydraulic Excavator	2,100.00	728	18,345,600.00	
2	2	*Crawler Dozer	3,220.00	0	-	
3	10	*Dump Truck	1,700.00	560	9,520,000.00	
		SUB-TOTAL			27,865,600.00	
MINE-V	VIDE REHA	ABILITATION				
ITEM	QTY.	DESCRIPTION	UNIT	UNIT COST	TOTAL	
1	200	Site Preparation (procurement & installation of cococoir net)	Pcs	4,700.00	940,000.00	
2	85,000	Seedling Propagation / Procurement	Pcs	4.00	340,000.00	
3	85,000	Holing (15cm x 15cm @ 2m x 1m)	Holes	1.00	85,000.00	
4	85,000	Planting (including seedling transport)	ng (including seedling transport) Pcs 1.75			
5	85,000	Ring weeding	Pcs	0.50	42,500.00	
6	76,500	Replanting (15% mortality / Seedling procurement)	Pcs	4.00	306,000.00	
7	76,500	Seedling transport/holding & planting	Pcs	2.75	210,375.00	
8	5	Fireline/Fire break Establishment	Has		16,667.00	
9	66	Patrol Works	Has		5,000.00	
10		Additional Labor Cost			3,641,821.00	
		SUB-TOTAL			5,736,113.00	
POST-C	LOSURE I	MAINTENANCE, MONITORING AND INSPECTIONS				
ITEM	QTY.	DESCRIPTION	UNIT	UNIT COST	TOTAL	
1	1	Annual Terrestrial Flora and Fauna Assessment	Assessment	450,000.00	450,000.00	
2	1	Annual Coastal Resource Assessment	Assessment	450,000.00	450,000.00	
3	4	MMT/MRFC	Assessment	150,000.00	600,000.00	
and a second		SUB-TOTAL			1,500,000.00	
	ECONOMI	C & IEC			165,000.00	
CONTIN	IGENCY				352,217.00	
GRANE) TOTAL (PhP)		3	5,618,930.00	

PHYSICAL TARGET FOR 2022

ACTIVITIES	UNIT MEASURE	ANNUAL TARGET	TOTAL ACCOMP TO DATE	% PHYSICAL ACCOMP TO DATE
EQUIPMENT OPERATIONS	LAND PREPARATIONS (HAS)	34	10	29%
SEEDLING PROPAGATION / PROCUREMENT	SEEDLINGS PRODUCED (PCS)	85,000	103,048	121%
SITE PREPARATION (PROCUREMENT & INSTALLATION OF COCONET)	NO. OF COCONET INSTALLED (PCS)	166	146	88%
HOLING / PLANTING	SEEDLING PLANTED	85,000	24,663	28%
PLANTATION MAINTENANCE	SURVIVAL RATE	90%	90%	100%
ANNUAL FLORA AND FAUNA ASSESSMENT	ASSESSMENT CONDUCTED	1	-	0%
ANNUAL COASTAL RESOURCE ASSESSMENT	ASSESSMENT CONDUCTED	1	-	0%
BARANGAY BERONG COUNCIL	NO. OF SITE VISIT CONDUCTED	1	-	0%
BARANGAY ARAMAYWAN COUNCIL	NO. OF SITE VISIT CONDUCTED	1	-	0%
LGU OFFICIALS OF QUEZON	NO. OF SITE VISIT CONDUCTED	1	-	0%
IP COMMUNITY OFFICIALS	NO. OF SITE VISIT CONDUCTED	1	-	0%
CRP PLANNING	ACTIVITY/IES CONDUCTED	1	-	0%
DISTRIBUTION OF FLYERS	ACTIVITY/IES CONDUCTED	1	-	0%
SEMI-ANNUAL UPDATE LGU-BERONG / ARAMAYWAN	NO. OF IEC CONDUCTED	1	-	0%
IEC & UPDATE TO LGU – QUEZON	NO. OF IEC CONDUCTED	1	-	0%
RE-EMPLOYMENT COUNSELING	ACTIVITY/IES CONDUCTED	1	-	0%
SKILL DEVELOPMENT TRAININGS/SEMINAR	ACTIVITY/IES CONDUCTED	1	-	0%
MEETINGS AND CONSULTATIONS WITH COMMUNITY	ACTIVITY/IES CONDUCTED	1	-	0%

YEAR 1 (2022) FMRDP FINANCIAL EXPENDITURES

		Quarterly	Budget		Annual		Quarterly	Expenses			YTD	
AEPEP Activities	Q1	Q2	Q3	Q4	Budget	Q1	Q2	Q3	Q4	ACTUAL	VARIANCE	% EXPENSE
I. FMRDP IEC PLAN	0	0	5,000	40,000	45,000	0	0	0	0	0	45,000	0.00%
1.1Mine Site Visit	0	0	0	20,000	20,000	0	0	0	C	0	20,000	0.00%
1.2Barangay Stakeholders Meeting	0	0	5,000	15,000	20,000	0	0	0	(0	20,000	0.00%
1.3IEC & update to LGU - Quezon	0	0	0	5,000	5,000	0	0	0	(0	5,000	0.00%
2. SOCIO-ECONOMIC	0	70,000	50,000	0	120,000				0	0	120,000	0.00%
2.1Re-employment Counseling	0	50,000	0	0	50,000	0	0	0	(0	50,000	0.00%
2.2Skill Development Trainings/Seminar	0	0	50,000	0	50,000	0	0	0	0	0	50,000	0.00%
2.3Meetings and consultations with Community	0	20,000	0	0	20,000	0	0	0	C	0	20,000	0.00%
3. HEAVY EQUIPMENT OPERATIONS/ RENTAL	0	10,698,133	10,698,133	10,698,133	32,094,400	0	870,303	6,813,167	(7,683,470	24,410,930	23.94%
3.1Hydraulic Excavator	0	5,033,600	5,033,600	5,033,600	15,100,800	0	581,265	5,387,966	(5,969,231	9,131,569	39.53%
3.2Crawler Dozer	0	2,232,533	2,232,533	2,232,533	6,697,600	0	0	197,949	0	197,949	6,499,651	2.96%
3.3Dump Truck	0	3,432,000	3,432,000	3,432,000	10,296,000	0	289,038	1,227,251	(1,516,290	8,779,710	14.73%
4. MINE-WIDE REHABILITATION	0	495,215	495,215	516,882	1,507,313	0	78,225	245,142	0	323,367	1,183,946	21.45%
4.1Seedling Propagation / Procurement	0	113,333	113,333	113,333	340,000	0	0	0	(0	340,000	0.00%
4.2Plantation Establishment	0	339,028	339,028	339,028	1,017,083	0	78,225	236,542	(314,767	702,316	30.95%
4.3Plantation Maintenance	0	42,854	42,854	64,521	150,230	0	0	8,600	C	8,600	141,630	5.72%
5. POST-CLOSURE MAINTENANCE, MONITORING AND INSPECTIONS	0	200,000	200,000	1,100,000	1,500,000	0	157,028	122,884	C	279,911	1,220,089	18.66%
5.1 Annual Terrestrial Flora and Fauna	0	0	0	450,000	450,000	0	0	0	C	0	450,000	0.00%
5.2Annual Coastal Resource Assessment	0	0	0	450.000	450,000	0	0	0	(o	450.000	0.00%
5.3 ^{Quarterly} Monitoring of air, water and noise quality	0	200,000	200,000	200,000	600,000	0	157,028	122,884	C	279,911	320,089	
5. Contingency	0	0	0	352,217	352,217	0			0	0	/	
6.1Contingency Fund	0	0	0	352,217	352,217	0	0	0	(0	352,217	0.00%
TOTAL	0	11,463,349	11,448,349	12,707,233	35,618,930	0	1,105,556	7,181,192	(8,286,748	27,332,182	23.27%



LAND USE MAP (3Q 2022)

Area of MPSA, Hectare	288	100%
Area or MrSA, nectare	200	10070
1.0 Active Areas	99	34%
1.1 Ancillary Area	21	7%
1.2 Disturbed Area	0	0%
1.3 Progressive Rehabilitation	78	27%
2.0 Assisted Natural Regeneration (w/in TCP)	0	0%
2.1 Temporary Revegetation	0	0%
3.0 Vegetated Areas	189	66%
3.1 Rehabilitated	70	24%
3.2 Undisturbed (w/o TCP)	114	40%
3.3 Buffer Zone	5	2%





YEAR 1 (2022) FMRDP IMPLEMENTATION IMAGES



Construction of 360° View Deck









AREA 8



















REHABILITATION SITE @ AREA 4





03.

3rd Quarter 2022 Accomplishments

Contingent Liability and Rehabilitation Fund Updated as of 04 July 2022

ТҮРЕ	BANK ACCOUNT NAME & NUMBER	COMMITTED AMOUNT AS PER MOA	REMAINING BALANCE IN THE GOV'T DEPOSITORY BANK	REMARKS
REHABILITATION CASH FUND (RCF)	Land Bank of the Philippines $1792\ 1026\ 85$	5,027,708.42	5,030,506.45	Complied
MONITORING TRUST FUND (MTF)	Land Bank of the Philippines $1792\ 1027\ 40$	150,000.00	151,529.31	Complied
ENVIRONMENTAL TRUST FUND (ETF)	Land Bank of the Philippines $1792\ 1026\ 93$	50,000.00	209,893.06	Complied
FINAL MINE REHABILITATION AND DECOMMISIONING FUND (FMRDP)	Land Bank of the Philippines 1792 1037 38	110,909,970.00	110,958,160.95	Complied

Bank Certificates



Control No. : 179-2022-10-05-087

Date: October 5, 2022

This is to certify that <u>Berong Nickel Corporation – Rehabilitation Cash Fund</u> of 3F DMCI Homes Corporate Center, 1321 Apolina, Makati City is a depositor of LBP Makati Business Center-Ayala Branch with the following account details and balance as of September 30, 2022:

 Account Number 	Type of Account	Currency	Term/ Maturity Date (if applicable)	Withdrawable Balance
1792-1027-40	I O D Corporations	Peso (Php)	N/A	Php 5,030,506.45

This information is given in strictest confidence pursuant to RA No. 1405 (for PESO) / RA No. 6426 (for Foreign Currency). LANDBANK, its officers and employees are not responsible for any unauthorized disclosure of said information.

This certification is issued upon the request of the above client in compliance with their reportorial requirement under DAO 2010-21 to DENR-MGB.





BANK CERTIFICATE OF DEPOSIT BALANCE

* Control No. : 179-2022-10-05-086 Date: October 5, 2022

This is to certify that <u>Berong Nickel Corporation – Environmental Trust Fund</u> of 3F DMCI Home: Corporate Center, 1321 Apolina, Makati City is a depositor of LBP Makati Business Center-Ayala Branch with the following account details and balance as of September 30, 2022:

Account Number	Type of Account	Currency	Term/ Maturity Date (if applicable)	Withdrawable Balance
1792-1026-93	I O D – Corporations	Peso (Php)	N/A	Php 209,893.06

This information is given in strictest confidence pursuant to RA No. 1405 (for PESO) / RA No. 6426 (fo Foreign Currency). LANDBANK, its officers and employees are not responsible for any unauthorized disclosure of said information.

This certification is issued upon the request of the above client in compliance with their reportoria requirement under DAO 2010-21 to DENR-MGB.

RODEL A CRISOSTOMO AVP/Branch Head



BANK CERTIFICATE OF DEPOSIT BALANCE

Control No. : 179-2022-10-05-085

This is to certify that <u>Berong Nickel Corporation – Monitoring Trust Fund</u> of 3F DMCI Homes Corporate Center, 1321 Apolina, Makati City is a depositor of LBP Makati Business Center-Ayala Branch with the following account details and balance as of September 30, 2022:

Account Number	Type of Account	Currency	Term/ Maturity Date (if applicable)	Withdrawable Balance
1792-1026-85	I O D – Corporations	Peso (Php)	N/A	Php 151,529.31

This information is given in strictest confidence pursuant to RA No. 1405 (for PESO) / RA No. 6426 (for Foreign Currency). LANDBANK, its officers and employees are not responsible for any unauthorized disclosure of said information.

This certification is issued upon the request of the above client in compliance with their reportorial requirement under DAO 2010-21 to DENR-MGB.



Date: October 5, 2022

Control No. : 179-2022-10-05-088

Date: October 5, 2022

This is to certify that <u>Berong Nickel Corporation – Final Mine Rehabilitation and</u> <u>Decommissioning Plan</u> of 3F DMCI Homes Corporate Center, 1321 Apolina, Makati Caty is a depositor of LBP Makati Business Center-Ayala Branch with the following account details and balance as of September 30, 2022:

Account Number	Type of Account	Currency	Term/ Maturity Date (if applicable)	Withdrawable Balance
1792-1037-38	I O D - Corporations	Peso (Php)	N/A	Php 110,958,160.95

This information is given in strictest confidence pursuant to RA No. 1405 (for PESO) / RA No. 6426 (for Foreign Currency). LANDBAW, its officers and employees are not responsible for any unauthorized disclosure of soil information.

This certification is issued upon the request of the above client in compliance with their reportorial requirement under DAO 2010-21 to DENR-MGB.



Land Bank of the Philippines LANDBANK Plans, 1998 M.H. De Plan correr Dt. J. Quintos Sts., Malate, 1004 Manka, Philippines T (523) 525-4000 559-2200 459-7001 Werwahardbank.com Land Bank of the Philippines LANDBANK Plaza, 1598 M.H. Del Plar comer Dr. J. Quintos 51s, Malate, IOO4 Manila, Philippines T (632) 522-0000 551-2200 450-7001 Wirwww.landbank.com Land Bank of the Philippines LANDBANK Plaza, 1598 M.H. Del Plar comer Dr. J. Quintos Sts., Malato, 1004 Manila, Philippines T (632) 522 0000 551-2200 450-7001 W www.landbank.com

Land Bank of the PHIppins LANDBANK Plaza, 1598 MH, Del Pilarourner DL. J. Quintos Sts., Malata, 1004 Manifa, Philippines T(622) 522-6000 551-2004 dalo-2001 Www.landbani.com

MFP & NGP ACCOMPLISHMENTS

	MINE REHABILITATION - w/in MPSA											
1 st Qtr	2 nd Qtr	3 rd Qtr	Running Total	Total Ha.	Species	Remarks						
3,820	10,650	10,193	24,633	4.0	Agoho,Bonsikag, Mt. Agoho, Palyan Red, Palyan White, Udling	 Enrichment planting at Area 11. Planted at Area 12 & 14. 						

ale

Station of the	MINE REHABILITATION - Outside MPSA											
1 st Qtr	2 nd Qtr	3 rd Qtr	Running Total	Total Ha.	Species	Remarks						
23	330	1,100	1,453	0.40	Acia auri	Planted at BSW1 to mitigate soil erosion.						

	AGROFORESTRY PROJECT										
1 st Qtr	2 nd Qtr	3 rd Qtr	Running Total	Total Ha.	Species	Remarks					
0	0	3,970	3,970		Bamboo (Kawayang Tinik) Cacao, Gmelina/Paper tree, Mahogany.	Support to Agroforestry project under SDMP					

	PARTNERSHIPS/SEEDLING DONATION & TREE PLANTING						
1 st Qtr	2 nd Qtr	3 rd Qtr	Running Total	Total Ha.	Species	Remarks	
1992	1 the second				Agoho, Alingatong, Avocado,		Suport to Local Farmers
A.L.	DEFE				Bamboo,Cacao, Camansi,		and residents of Bgy.
					Duhat, Durian, Gmelina,		Aramaywan, Berong &
Sand Sand					Golden Shower, Guyabano,		Bgy. Alfonxo XIII Quezon
4,454	15,093	8,096	27,643	21.50	Ipil, Langka, Lanzones,		Support for Tree Planting
					Mahogany, Mt. Agoho, Narra,		activity of Bgy.
					Palawan Agoho, Palyan Red,		Montible, PPC, Iwahig
					Pink Shower, Romarao,	-	Penal Farm & Igorot
					Salong, Suha	1	Warriors Inc.





ADOPT A MANGROVE FOREST PROJECT



96.8

992,130

MANGROVES PLANTED

AREA COVERED (HAS.)

BARANGAY
CY Star		ADOP	T A MANGROVE FORE	est project
Month	Qty	Total ha	Species	Remarks
January	1			 Planted on new mangrove area plantation in Brgy. Tabon, Quezon,
February	-	-		Palawan.
March	10,000	1.00		 Planted 20, 000 pcs mangrove at Brgy. Tabon, Quezon, Palawan in
April	20,000	2.00	Bakhaw Babae	celebration of 28th Pista ng
May	10,000	1.00		Kalikasan sa Palawan
June	20,000	2.00		
Total	60,000	6.00		

		adopt a <i>n</i>	1ANGROVE F	orest project - Repl	ANTED
3 rd Qtr	Last Qtr	Running Total	Total Area	Species	Remarks
14,800	5,800	40,300	4.03	Bakhaw Babae/Lalaki & Tangal	Replanted on mangrove plantations in Bgy. Tabon & Panitian, Quezon, Palawan





NURSERY OPERATIONS AND MAINTENANCE



	Hardene	ed	Se	ed Colle	ection		Outsour	ced	Wild	llings Co	llection
2nd Qtr	3rd Qtr	Running Total	2nd Qtr	3rd Qtr	Running Total	2nd Qtr	3rd Qtr	Running Total	2nd Qtr	3rd Qtr	Running Total
71,578	40,964	163,048	1,800	570	2,521	5,300	4,417	71,038	15,100	27,984	66,172

Carbo	nated Rice	Hull, sack	Verm	i Cast Produ	uced, sack		Soil Pott	ed 🦛
2nd Qtr	3rd Qtr	Running Total	2nd Qtr	3rd Qtr	Running Total	2nd Qtr	3rd Qtr	Running Total
0	249	558	11	10	30	6,070	19,354	52,104





	2nd Qtr	3rd Qtr	Running Total
Silt Collected	6,103 cu.m	3,944 cu.m	10,047
Geo-textile Utilized	350 m.	442 m.	1,050
Gabion Basket Installed	45 pcs.	0	50
Coconet	0	109	146







INTEGRATED WASTE MANAGEMENT

	Solid Waste	e Generated	
Month	Residual, kg	Recyclable, kg	Biodegredable, kg
Jul	276	32	582
Aug	411	72	553
Sep	622	51	611
Total, Quarter	1,309	155	1,746

		Clinical N	Waste Generated		1000
Month	Wet Infectious, kg	Dry Infectious, kg	Pharmaceuticals, kg	Sharps, kg	Anatomical, kg
Jul	1.00	0.50	- //		-
Aug	0.50	0.50	-		-
Sep	1.70	0.60	-	1	
Total, Qtr	3.20	1.60	0	1	0

				Hazwaz	te Generate	d			1. 44 A T
Month	D406, t	D407,t	H802, t	I101, t	I102, t	I104, t]201, t	I104, t	J201, t
Jul	-	-	-	-	-	-	-	_	_
Aug	-	-	-	0.2000	-	-	- 75 5	-	
Sep	-	-	-	-	_	-	-	-	-
Total, Qtr (ton)	1.5840	0.0000	0.0000	2.3200	0.0000	0.5000	0.0000	0.0000	2.3200





DUST SUPPRESSION WORKS

and sale

to Ver

	Month	Water Consumed		
	MUIILII	Trip	Cu.m	
	Jan	238	3,808	
	Feb	133	2,128	
	Mar	174	2,784	
	Apr	144	2,304	
	May	87	1,392	
	Jun	84	1,344	
Contraction of the contraction o	Jul	54	864	
And the second s	Aug	51	816	
	Sep	58	928	
	Oct	_	-	
	Nov	-	-	
	Dec	-	-	
	Total, Qtr	1,023	16,368	

Pista ng Kalikasan Tree Planting Activity Dumaran, Palawan



BNC-MEPEO participated in the Tree planting activity spearheaded by the PG-ENRO and Municipal Government of Dumaran, Palawan last July 8, 2022. Also, the company provided 10,000 seedlings during the activity

EMB Validation/Audit

July 25-27, 2022



EMB's Validation/Audit and water sampling activity conducted last July 25-27, 2022

FLA Monitoring

August 17-18, 2022



Foreshore Lease Agreement (FLA) compliance monitoring conducted by the Department of Environment and Natural Resources (DENR) last August 17-18, 2022.





Hatchlings Released 2nd Qtr: 121 Olive Ridley 3rd Qtr: 93 Green Sea (09.20.22) Total: 214



Lakbay Aral – LGU Aborlan

September 29, 2022



Lakbay Aral – Alyansa ng Palawenyong Mamamahayag Inc.

October 1, 2022



MARAMING SALAMAT PO!